

## PROJECT STATUS

### EPC-I (AIRSIDE)

- Close to 99% of works, in operational perspective, has been completed.
- RE Wall work completed at Runway 07 end – Localizer hut placed.
- Test Calibration flight for DVOR calibration successful on 18/02/2018.
- Airfield Ground Lighting works including cabling & installation completed.

### PTB & CITYSIDE

- Close to 98% of works, in operational perspective, has been completed.
- ATC console system has been positioned at site; ATC building major works completed and awaiting handover to AAI.
- Entrance Arcade design completed and work in progress at site.
- LED signage works framework in final stages.
- False ceiling works at different levels completed.
- All flooring works at different levels completed.
- Partition & cladding works completed in all major areas.
- Major services like Air-conditioning, Lighting, Fire, etc. completed.
- 3 nos. Aero-bridges work completed. Additional 3 nos. have arrived at site.

### TO BE COMPLETED

- CAT-1 Land Acquisition & Installation(Simple Approach lights completed)
- ILS Equipment Commissioning
- In-line X-Ray installation & commissioning
- Interior art works & signages
- 4000m runway land acquisition
- Deployment of State Police personnel for Immigration functions

### COMMERCIAL TENDERS

- NIT/RFP about 23 items including commercial contracts like Food & Beverage, Retail ,WiFi, Prepaid Taxi, Car Parking, Duty-Free, Housekeeping, Furniture, Flight Kitchen, Baggage Trolleys, Marketing, Medical Services, etc. were floated on 24 November 2017.
- Half of the works have been awarded.
  - PR & Marketing – M/s Maitri Advertising Works Pvt. Ltd.
  - ATM – M/s South Indian Bank Ltd.

- Forex – M/s Centrum Direct Limited
  - Website & Mobile App – M/s Wildnet Technologies Pvt. Ltd.
  - Office Furniture –M/s Godrej and Boyce
  - Passenger Baggage Trolley- M/s Anand Industries
  - Food & Beverages – M/s Lite Bite Foods Pvt. Ltd.
  - Line Maintenance- M/s GMR Aero Technic Limited
  - Housekeeping – M/s BVG & M/s S&C Multi Commercials
  - Retail – M/s Flemingo
  - ORAT-M/s GMR Airport Developers Limited.
  - Passenger Furniture-M/s Parin Furniture Pvt. Ltd.
- The remaining few are in final stages of scrutiny.
- Tender for Cargo complex, CISF barrack, KIAL Office, Landscaping works has been awarded to M/s Montecarlo.

#### OTHER AGENCIES

- DGCA – Pre-licensing Visit completed on 22-24 May 2018.
- Site Visits completed - AAI, CISF, Customs, Immigration for pre-commissioning activities and posting procedures.
- Customs Notification Issued
- Customs Commissioner visited on 17 February 2018 and all deployment procedures initiated.
- **Immigration**
- State Govt. approval received on 20 February 2018.
  - Visit by Bureau of Immigration on 12 March 2018 for notifying Immigration Check Point.
- MET deployment being finalized by March 31<sup>st</sup>.
- CISF
- Manpower order by MHA to CISF.
  - Deployment by CISF process initiated.
- BCAS – Pre-licensing Visit by July 2018.